

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 1/30/2026

1. Work Completed this Week.

- Due to the weather, we were not able to make any physical progress.
- Coordination among trades continues, including concrete work and steel preparation

2. Work Planned for Next Week

- Pour concrete foundation walls if weather permits.
- Plumber to begin installation inside mechanical space.
- Electricians will continue to run wiring for new lighting and outlets

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: Five lost weather delays occurred in the week of 1/26/26.

4. Coordination & Issues

- Attached for reference



Figure 1: View of the site conditions facing the Lake.



Figure 2: View of site conditions in sub-zero temperatures.



Figure 3: Extreme cold weather conditions at the Lakefront.



Figure 4: Winter snow blanketing the site.



Figure 7: Works working to keep the forms in proper position due to the snow and wind.



Figure 8: Addition view of the weather at the lake front.