

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 10/17/2025

1. Work Completed this Week.

- Demolition and removal of exterior brick structures on the east side of the building.
- Removal of ADA lift systems from the site.
- Removal of windows and concrete steps initiated on the south elevation.
- Continued coordination among trades, including excavation, concrete, and helical pier installations.

2. Work Planned for Next Week

- Excavation to continue.
- Demolition continues.

3. Coordination & Issues

- Safety: No incidents, no injuries
- Delays: No delays to report

4. Photos & Visuals - (attached)



Figure 1: Continued to remove eastern brick structure.



Figure 2: Finishing demolition of eastern structure.



Figure 3: Removal of ADA lift.



Figure 4: Removal of windows scheduled on south side of the building.




Figure 5: Additional view of demolished ADA lift and concrete on the roof deck.



Figure 6: Demolition ADA lift and associated electrical connections.



Figure 7: Removal of concrete steps.




Figure 8: Removal of lower tier ADA lift.