

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 10/31/2025

1. Work Completed this Week.

- Demolition and removal of piping within the concrete structures on the north side of the building has been removed.
- Access hatches on top of the concrete deck on the east and south side of the building have been removed.
- Removal of the southernmost building used for storage.
- Demolition and removal of the exterior stairs on the south side of the building.
- Ongoing coordination among trades, including excavation, concrete, and helical pier installation activities.

2. Work Planned for Next Week

- Excavation to continue, removal of vegetation on the bluff.
- Demolition continues.

3. Coordination & Issues

- Safety: No incidents, no injuries
- Delays: No delays to report

4. Photos & Visuals - (attached)



Figure 1: Removal of exterior building on south side of site.



Figure 2: Removal of material debris.



Figure 3: Heavy machinery to break up concrete foundation.



Figure 4: Complete removal of piping inside concrete structure on the north side of the site.



Figure 5: Removal of concrete next to former ADA lift location.



Figure 6: Demolition of southern building.



Figure 7: Demolition of interior piping to make way for new entrance.



Figure 8: View of demolition from inside water plant.




Figure 9: View of demolition of generator room.



Figure 10: View of demolition from the east side of the lower deck.