

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 11/21/2025

1. Work Completed this Week.

- Excavation of all site materials is ongoing and progressing as scheduled.
- All helical piers were installed.
- Coordination among trades continues, including excavation, concrete work, and helical pier installation.

2. Work Planned for Next Week

- Completion of remaining excavation activities.
- Preparation for concrete Foundations
- Happy Thanksgiving.

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: No delays to report

4. Coordination & Issues

- Attached for reference



Figure 1: Excavated bluff being prepared for development.



Figure 2: Removed concrete along the beach.



Figure 3: Stake marking the location for helical pier to be installed.



Figure 4: Excavated area on the south end of the site.



Figure 5: Material placed to allow heavy equipment up the bluff to install the helical piers.



Figure 6: Equipment installing a helical pier.



Figure 7: Second location of helical pier being installed for the new ramp.



Figure 8: Last helical pier location being installed.