

# **BULLEY & ANDREWS**

## **The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 12/05/2025**

### **1. Work Completed this Week.**

- Excavation of all site materials is ongoing and progressing as scheduled.
- All helical piers were cut to the appropriate size.
- Electrical runs were installed from the ComEd cabinet to inside the building.
- Coordination among trades continues, including excavation, concrete work, and helical pier installation.

### **2. Work Planned for Next Week**

- Completion of remaining excavation activities.
- Preparation for concrete Foundations

### **3. Coordination & Issues**

- Safety: No incidents or injuries reported
- Delays: We have encountered several days of delays tied to the weather.

### **4. Coordination & Issues**

- Attached for reference



**Figure 1: Helical piers cut down the appropriate size to support the concrete and steel for the new ramp.**



**Figure 2: Protection over excavation in anticipating the cold and snowy weather.**



**Figure 3: Protection of other excavated areas.**



**Figure 4: Installation of conduit runs to supply the electrical service to the building and bath house.**



**Figure 5: Conduit running from the meter cabinet to inside the building.**



**Figure 6: New cabinet installed inside the maintenance room.**



**Figure 7: Snow conditions from the storm.**



**Figure 8: Snow conditions on the mats.**



Figure 9: Excavated area after the storm.



Figure 10: View of the bluff after the storm.