



## The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 12/19/2025

### 1. Work Completed this Week.

- Excavation for concrete footing proceeded this week.
- Underground unforeseen obstructions removed per RFI #29
- Continued excavation at uncovered underground silo RFI #30
- Infill of uncovered underground silo with 3” crushed stone RFI #30

### 2. Work Planned for Next Week

- Excavation activities continue.
- Continued infill and leveling of underground silo
- Preparation for concrete foundations.

### 3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: We have encountered additional days of delays as a result of the weather and because of unforeseen conditions underground as excavation continued.

### 4. Coordination & Issues

- Attached photos for reference



**Figure 1: Improving Conditions on the Beach**



**Figure 2: Uncovered Water at Silo**



**Figure 3: Removal of Unforeseen Underground Obstructions**



**Figure 4: In progress Photo of Silo Infill**



**Figure 5: Filled in Silo to Grade**