



The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 1/2/2026

1. Work Completed this Week.

- Excavation for concrete footings proceeded this week.
- Foundation Wall Forming and Framing
- Rough Site Grading
- Site Utility Rough In
- Footing Forming and Framing
- Rumble Mats Installed at Devonshire

2. Work Planned for Next Week

- Pour Footings
- Pour Foundations
- Install Earth Retention Blankets at Steep Slope

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: We have encountered an additional day of delay as a result of the weather on Monday 12/29/25

4. Coordination & Issues

- Attached photos for reference



Figure 1: Installed Rumble Mats



Figure 2: Rough Site Grading



Figure 3: Ramp Formwork



Figure 4: Additional Formwork



Figure 5: Additional Formwork and Site Utilities