



The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 1/09/2026

1. Work Completed this Week.

- Foundations forms set for concrete pour
- Rebar installed in forms
- Concrete poured in foundations
- Site utilities set around foundations
- Installing forms for the foundation walls
- Coordination among trades continues, including concrete work and steel preparation

2. Work Planned for Next Week

- Pour concrete foundation walls
- Plumber to begin doing underground piping
- Electricians will continue to run wiring for new lighting

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: We have decent January weather, no delays the week of 1/05

4. Coordination & Issues

- Attached for reference



Figure 1: Framing for concrete foundation.



Figure 2: Additional view of the foundation framing.



Figure 3: Framing for the foundations on the south end of the site.



Figure 4: Framing and foundations being installed in preparation for concrete pour.



Figure 5: Matt installed on Devonshire to ensure clean streets.



Figure 6: Rebar installed in framing.



Figure 7: Additional view of rebar in concrete forms.



Figure 8: Pump trucks to pour concrete in difficult areas on the bluff.



Figure 9: Pouring the concrete in the form foundations.



Figure 10: Additional view of concrete being poured.



Figure 11: Concrete foundations poured.



Figure 12: Preparing forms for the concrete foundation walls.