

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 2/06/2026

1. Work Completed this Week.

- Irrigation route and electrical rough in placed in forms where concrete will be poured.
- Steel for the new bathroom building was fabricated and ready for delivery.
- Coordination among trades continues, including concrete, steel and carpenter.

2. Work Planned for Next Week

- Pour concrete foundation walls.
- Plumber to begin installation inside mechanical space.
- Apply sealant to the concrete once forms are removed.

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: No lost weather days for the week of 2/02/26.

4. Coordination & Issues

- Attached for reference



Figure 1: View of the concrete forms being adjusted for electrical and irrigation routes.



Figure 2: Snow being removed from inside the concrete forms.



Figure 3: View of concrete forms on the south side of the site.



Figure 4: Window and brick removed to allow for measuring of new entrance.