

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 2/20/2026

1. Work Completed this Week.

- Concrete was poured by the subcontractor this week.
- Heating the subcontractor deployed units to assist with ground thaw to accommodate additional concrete pours.
- Water proofing and backfilling behind new concrete was performed.
- Coordination among trades continues, including concrete, steel, and carpenter.

2. Work Planned for Next Week

- Additional concrete framing.
- Concrete pours will continue next week.
- Plumber will continue installing under slab plumbing for new bath house.

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: No additional delays in the week of 2/16/26.

4. Photos

- Attached for reference



Figure 1: Concrete walls for new stair well.



Figure 2: Additional view of new concrete poured for the ramp.



Figure 3: Backfill occurring behind new concrete.



Figure 4: View of concrete ramp walls.



Figure 5: New concrete facing North.



Figure 6: View of ramp concrete on the south side of the site.



Figure 7: Concrete on the south side of the site.



Figure 8: Addition view of ramp concrete.