

BULLEY & ANDREWS

The Kenilworth Beach Improvement Project Weekly Construction Progress Update – 2/27/2026

1. Work Completed this Week.

- Backfilling of earth was done this week behind concrete pours from last week.
- Additional Concrete pours were conducted this week.
- Waterproofing of concrete was performed on concrete poured last week.
- Concrete framing was installed for next week's pour.
- Coordination among trades continues, including concrete, steel, and plumber.

2. Work Planned for Next Week

- Additional concrete framing.
- Concrete pours will continue next week.
- Steel for the bathroom building will be delivered and installed.
- Plumber will continue installing under slab plumbing for new bath house.

3. Coordination & Issues

- Safety: No incidents or injuries reported
- Delays: No additional delays in the week of 2/23/26.

4. Photos

- Attached for reference



Figure 1: Concrete framing for additional ramp walkway.



Figure 2: Rebar and framing installed for the next concrete pour.



Figure 3: Additional framing being installed for the next concrete pour.



Figure 4: View of concrete ramp walls.



Figure 5: New rebar installed on the building.



Figure 6: Concrete outline of new bathroom building.